

Village of Itasca

Roadway and Infrastructure

Start Date 11/2/2021

Item	Start	Duration (Days)	End	Working Days
1 JULIE, Mobilization, Traffic Control & Layout	11/02/21	7	11/08/21	5
2 Erosion Control / Silt Fence / Tree Protection	11/02/21	7	11/08/21	5
3 Traffic Control, Sawcutting-- Close Elm St	11/02/21	4	11/05/21	4
4 Pulverize Elm St	11/08/21	1	11/08/21	1
5 Storm Sewer on Elm St	11/09/21	39	12/17/21	29
6 Watermain on Elm St	12/01/21	22	12/22/21	16
7 "Holiday Shutdown"	12/23/21	13	1/04/22	9
8 TCP, Sawcutting/Pulverize-- Orchard, Center, Division, North	1/04/22	3	1/06/22	3
9 Storm Sewer on Orchard, Center, Division, & North	1/06/22	45	2/19/22	32
10 Watermain on Center & North	2/14/22	19	3/04/22	15
11 Traffic Control, Sawcutting/Pulverize -- Walnut St	3/07/22	2	3/08/22	2
12 Storm Sewer on Walnut St	3/09/22	16	3/24/22	12
13 Watermain on Walnut St (HDD)	3/21/22	32	4/21/22	24
14 Augers by RxR	1/10/22	45	2/23/22	33
15 Roadway Grading & Restoration	5/01/22	60	6/29/22	43
16 Parkway/Landscaping Restoration	7/01/22	29	7/29/22	21